

# Greater Clark County Schools

## Jeffersonville High School Additions and Renovation



### CONSTRUCTION UPDATE Report No. 04

August 12, 2008



# **GREATER CLARK COUNTY SCHOOLS**

## **Jeffersonville High School Project Overview**

### Units A/B - Addition

Erection of structural steel and erection of exterior masonry are nearing completion. Placement of floor slabs is complete. Erection of metal stud framing along the East elevation of the existing building will be complete by Tuesday, August 6<sup>th</sup> thus allowing the placement of the roofing system.

### Unit A – Future Science Classrooms

All underground rough-ins are complete and the placement of the floor slabs is scheduled for Thursday, August 8<sup>th</sup>.

### Units B and D, 2<sup>nd</sup> Floor

Demolition is complete. Erection of mechanical/electrical overhead rough-ins continued. Masonry patching, masonry in-fills and erection of new masonry walls are complete.

### Unit C – Future Science Classrooms Renovation

Erection of ceiling grid and placement of new light fixtures are progressing and will be operational for the start of school. Casework has been delivered and will be set prior to the start of school.

### Unit D - Classroom Renovation

Ceiling systems are being erected within the room.

### Unit E - Future MDF Room

The transition of the data system occurred last month as scheduled. The ceiling system and placement of the remaining VCT will occur this month.

### Unit E – Main Entrance

Structural steel has been erected and erection of parapet wall has commenced. New entrances to the Media Center have occurred. This entrance will be utilized by the students and staff for the start of school.

### Unit F – Entrance

Building foundations have been poured and placement of the floor slab is scheduled for Monday, August 5th. Steel erection will commence after the slab placement. This entrance will be utilized by the students and staff for the start of school.

### Boiler Room

The new electrical switchgear and exterior transformers were energized during the month of July. In addition, the gas company has routed their new gas line to the new gas meter. The mechanical contractor is scheduled to route his line from the meter to inside the building prior to the start of school.

### Unit J – Gymnasium

The new mechanical units have been set and erection of new mechanical ductwork is complete. New sprinkler piping has been erected outside the mechanical rooms.

### Exterior Shell of the Building

The EIFS system is currently being erected along the West elevation and they will proceed to the East elevation once they are complete with the West elevation. A new roofing system has been placed on 90% of the existing roof system.

## **SCHEDULE**

Completion of Phase 1	December 31, 2008
Completion of A/B Addition	December 31, 2008
Transition of Data System	Complete
Commence Phase 2 Work	January, 2009
Commence Phase 3 Work	June, 2009
Commence Phase 4 Work	August, 2009
Commence Phase 5 Work	February, 2010
Completion of the Project	August 1, 2010



**New Main Entrance**



**Erection of new ductwork within Main Gymnasium**



**Building foundations at Cafeteria expansion**



**New exterior skin along West elevation**



**New Entrance to Unit E**



**Installation of EIFS along West elevation**