

New Albany-Floyd County Consolidated School Corporation

Floyd Central High School



CONSTRUCTION UPDATE Report No. 04

April 28, 2008



Verkler Inc.
5/12/2008

NEW ALBANY-FLOYD COUNTY CONSOLIDATED SCHOOL CORPORATION

Floyd Central High School Project Overview

General Comments

None

Site Work

The site demolition at the new 2-story addition for the Band/Orchestra area has started.

The relocation of the storm utilities at the rear of the school have also started.

New 2-story Classroom Addition

The existing concrete slab has been removed. The preparation of the building pad is nearly complete. The main underground storm and water line utilities have been installed across the main entrance of the building. We are continuing with the rest of the underground plumbing and electrical work. We are also continuing with the installation of the foundations.

New Art Rooms Addition

The site demolition has been completed. The interior demolition has been completed. The existing structure (building) has been removed. The building pad has been created and approved. The installation of underground plumbing and electrical is nearly complete. The foundations are also nearly complete. The structural steel erection has started.

North End of the Upper Level in the Auxiliary Gymnasium

The walls have been erected along with the new door and window frames. The mechanical, electrical, and fire protection rough-ins are continuing. Drywall is currently being installed. Demolition is continuing at the racquetball courts. These areas will become the new wrestling room, weight lifting room, cardio room, and dance room.

Main Gym Locker Rooms / Basement (Existing ROTC location) / New Hallway

The demolition is continuing in the locker rooms of the ROTC area. The metal stud walls have been installed. The plumbing and electrical items are being installed into the walls. Door frames have been received and installed in the New ROTC area.

Storage Rooms in Pool Area

The pool has been drained. The new construction of the Temporary Classrooms in the pool will start in the near future.

Construction Dates Currently Under Construction

- *New 2-story Classroom Addition.....January 14, 2008 to March 20, 2009*
- *New Art Rooms Addition.....March 3, 2008 to August 1, 2008*
- *Main Gym Locker Rooms /
Basement (Existing ROTC location) /
New Hallway.....March 4, 2008 to October 10, 2008*
- *Storage Rooms in Pool Area.....April 28, 2008 to October 6, 2008*
- *Mechanical / Electrical / Ductwork Routing.....February 18, 2008 to January 1, 2009*



Underground Storm Sewer at New 2-Story Addition Area



Demolition of Main Gym Locker Rooms



Exterior Foundation Wall at the New Art Rooms Addition



Metal Stud Walls and Electrical Rough-Ins at the New ROTC area