

# **New Albany-Floyd County Consolidated School Corporation**

## **Floyd Central High School**



### **CONSTRUCTION UPDATE Report No. 05**

**May 28, 2008**



Verkler Inc.  
6/17/2008

# NEW ALBANY-FLOYD COUNTY CONSOLIDATED SCHOOL CORPORATION

## Floyd Central High School Project Overview

### General Comments

None

### Site Work

The site demolition at the new 2-story addition for the Band/Orchestra area is nearly complete except for entrance.

The relocation of the storm utilities at the rear of the school is nearly complete. Site demolition for partial Tennis Courts behind Galena, will complete demolition and install parking lot this summer.

### New 2-story Classroom Addition

All footings and foundations are nearly complete; masonry bearing walls have been started. Structural steel is being delivered and erection has begun. Underground plumbing is nearly completed. The slab on grade work will start in the near future.

### New Art Rooms Addition

The installation of underground plumbing and electrical is complete. The foundations are also complete. The structural steel erection is nearly complete. MEP/FP Rough-ins have started. Metal stud framing on Roof has started. The slab on grade work has started this week.

### North End of the Upper Level in the Auxiliary Gymnasium

The walls have been erected along with the new door and window frames. The mechanical, electrical, and fire protection rough-ins are continuing. Drywall is currently being installed. Demolition is continuing at the racquetball courts. These areas will become the new wrestling room, weight lifting room, cardio room, and dance room. The East elevator and the SW Stair demolition are nearly completed.

Main Gym Locker Rooms / Basement (Existing ROTC location) / New Hallway

Main Gym Locker Room – Demolition is complete. Mechanical, electrical, plumbing, and fire rough-ins are continuing. Masonry walls are continuing.

ROTC – Demolition and metal stud framing are complete, drywall is nearly complete. MEP/FP rough-ins are continuing.

Storage Rooms in Pool Area

The pool has been drained. The new construction of the Temporary Classrooms in the pool has started. Mechanical, electrical, plumbing, and fire rough-ins have started. Demolition of new door openings has been completed in the Storage Room's from Hallway.

Construction Dates Currently Under Construction

- *New 2-story Classroom Addition.....January 14, 2008 to March 20, 2009*
- *New Art Rooms Addition.....March 3, 2008 to August 1, 2008*
- *Main Gym Locker Rooms /  
Basement (Existing ROTC location) /  
New Hallway.....March 4, 2008 to October 10, 2008*
- *Storage Rooms in Pool Area.....April 28, 2008 to October 6, 2008*
- *Mechanical / Electrical / Ductwork Routing.....February 18, 2008 to January 1, 2009*



**Masonry Wall installation in Pool Area**



**Demolition of the Old Racquetball Courts**



**Exterior Foundation Work at the New 2-Story Addition**



**Electrical & Mechanical Rough-Ins and Drywall Installation at the New ROTC area**