

New Albany-Floyd County Consolidated School Corporation

Floyd Central High School



CONSTRUCTION UPDATE Report No. 08

September 8, 2008



NEW ALBANY-FLOYD COUNTY CONSOLIDATED SCHOOL CORPORATION

Floyd Central High School Project Overview

General Comments

The students and staff are back in the building. Everything went smooth with them entering back into the building.

Prior to opening the new Art Rooms the Temporary Entrance will have to be relocated. We reviewed our plan with Mr. Wiseheart and Mr. Jensen. This relocation work is underway.

Site Work

The loading dock is nearly complete. The sidewalks in front of the Art Rooms are complete and the fence has been removed. The seed and straw will be completed in the areas outside the fence. The fence has been installed at the Bus/Band Parking Lot, temporary parking lot has been installed for Student Parking, and the striping at the temporary/bus parking lot is completed.

New 2-story Classroom Addition

The 2nd floor bearing walls have started and the 1st & 2nd floor slabs have been poured. Metal stud framing has started and the M/E/P/F Rough-ins will be continuing. The elevator shaft is completed.

New Art Rooms Addition

The brick and windows are complete. The painting, ceiling grid, and casework have started. The M/E/P/F Rough-ins are complete and will begin installing light fixtures. The Owner Furnished furniture is scheduled for delivery on September 15th.

Partial Upper Unit C/Unit A

Unit C: The M/E Rough-ins are nearly complete and the painting continues. Stair #17 will be set.

Unit A: The foundations and the 1st floor slab are complete. The structural steel has been delivered and will start being set. The masonry work is 30% complete and the egress tunnel and temporary walk have been completed.

ROTC/Cross Cut Hallway/Gym Locker Rooms

ROTC: The painting is around 85% complete. The acoustical ceilings, ceramic tile, flooring, and the locker installations have started. The Owner Furnished furniture is scheduled for delivery on September 15th.

Cross Cut Hallway: The hallway framing is complete, the ceiling and flooring will start as soon as the gym lockers have been installed.

Gym Locker Rooms: The framing and masonry is completed. The painting, ceramic tile and the locker installations have started.

Pool/Pool Storage Rooms

The Pool sandblasting is completed. The M/E/P/F Rough-ins are continuing and the pool equipment will start being installed.

Pool Storage Rooms: The temporary classroom will be completed.

Commons Area Steel/Commons Restrooms

Commons Area Steel: The steel is completed. The acoustical deck, foam roof, and metal framing are 70% complete. The metal clad panels and windows will start in the near future.

Commons Restroom: The restrooms are open for use.

Mechanical Pipe Routes

The mechanical room work will continue throughout the project.



Band/Orchestra Addition – Exterior Walls Being Installed



Commons Area Restroom



Two Story Addition – 2nd Floor (Looking West)



Two-Story Addition – 1st Floor (Looking West)



Main Entrance at Rotunda and Art Room Addition



Loading Dock