

# Greater Clark County Schools

## Jeffersonville High School Additions and Renovation



### CONSTRUCTION UPDATE Report No. 16

December 8, 2009

# GREATER CLARK COUNTY SCHOOLS

## Jeffersonville High School SCHEDULE

### Phase 2, 1<sup>st</sup> Floor

- New Restrooms at Main Stairs
- Wrestling Locker Room

Completed  
December, 2009

### Phase 3, Unit G

- Phase 1
- Phase 2
- Phase 3

December, 2009  
April, 2010  
July, 2010

### Phase 4, 1<sup>st</sup> Floor

- North & West Classroom
- Unit J, Elevator / Addition

December, 2009  
January, 2010

### Phase 5, 1<sup>st</sup> Floor

- South Science Rooms – (3) total
- Softball Locker Room
- Gym Vestibule and Adj. Restrooms
- New Computer Rooms
- West Science Room & Life Skills
- (3) Interior Science Rooms
- Auditorium Restrooms
- Unit E, Corridor Restrooms
- Ceiling and Floor @ Corridors
- Completion of the Project

December, 2009  
January, 2010  
January, 2010  
January, 2010  
January, 2010  
April, 2010  
July, 2010  
July, 2010  
July, 2010  
August, 1 2010