

New Albany-Floyd County Consolidated School Corporation

Floyd Central High School



CONSTRUCTION UPDATE Report No. 02

February 25, 2008



Verkler Inc.
2/27/2008

NEW ALBANY-FLOYD COUNTY SCHOOL CORPORATION

Floyd Central High School Project Overview

The General Trades Contractor has built the temporary wall dividing the existing building from the addition area. They have relocated lockers and will soon start relocating all the lockers in the common area. They have completed the demolition within the portion of the building that will be removed. They have removed the cage in the Aux. Gym. They will start the demolition of the ROTC area once they are relocated from the basement as well as the Main Gym Locker rooms. The lay down area and fencing is nearly complete. The fencing at the front of the school is also nearly complete. They have also just started the structural demolition. They will relocate the main doors back about 30'-0" to start the demo of the main entrance (tentatively scheduled for Spring Break).

The Drywall Contractor has started the metal stud framing on the 2nd floor of Unit "C". This area will become the new wrestling area.

The Mechanical Contractor has continued the demolition and capping of lines. They have also started the above ceiling coordination process.

The Fire Sprinkler Contractor has continued the demolition and capping of lines. They have also started the above ceiling coordination process.

The Electrical/Technology Contractor has continued the demolition and terminating the existing electrical lines from the demolition area. They have also started the above ceiling coordination process. They have also nearly completed the temporary data and outlet drops in the temporary rooms. They have connected the power to Verkler's Trailer.

Work planned to be performed in the next several months:

1. Demolition of the two story building in front of school
2. Relocate the front doors back about 30'-0"
3. Relocating site utilities
4. Begin foundations on the two story addition in front of school
5. Begin dirt work in front of school and at Music Area Unit "A"

Construction Dates

Phase 1

January 2008 to March 2009

Verkler Inc.
2/27/2008



Temporary Wall for Structural Removal to Start



Framing of New Wrestling Area on 2nd Floor of Unit "C"



Temporary Fencing at the Front of the School



Entrance to the Front of the Building



Demolition of the Existing Building has Started



Temporary Fencing along the Front of School