

New Albany-Floyd County Consolidated School Corporation

Floyd Central High School



CONSTRUCTION UPDATE Report No. 03

March 17, 2008



Verkler Inc.
3/18/2008

NEW ALBANY-FLOYD COUNTY SCHOOL CORPORATION

Floyd Central High School Project Overview

General Comments

The appearance of the main entrance will be changing during Spring Break. There will be signs up directing visitors how to enter the building.

New 2-story Classroom Addition

The temporary fence has been installed. The existing structure, where the new addition will be placed, has been removed. We are presently removing the concrete slab, in order, to start preparing for the building pad, the installation of the foundations, and the installation of the underground plumbing and electrical.

New Art Rooms Addition

The temporary fence has been installed around this area as well. The site demolition has started by removing some obstructions around the existing building. The demolition inside the existing building is nearly complete. The existing building demolition will start in the near future. The main entrance, between these two additions, will be relocated to the South for the removal of the existing canopy during Spring Break.

North End of the Upper Level in the Auxiliary Gymnasium

The walls have been erected along with the new door and window frames. The mechanical, electrical, and fire protection rough-ins have started. Drywall is being installed. This area will become the new wrestling room.

Main Gym Locker Rooms / Basement (Existing ROTC location) / New Hallway

The ROTC has been relocated to a temporary classroom. Demolition has started in these areas.

Construction Dates Currently Under Construction

- *New 2-story Classroom Addition*.....*January 14, 2008 to March 20, 2009*
- *New Art Rooms Addition*.....*March 3, 2008 to August 1, 2008*
- *Main Gym Locker Rooms /
Basement (Existing ROTC location) /
New Hallway*.....*March 4, 2008 to October 10, 2008*
- *Mechanical / Electrical / Ductwork Routing*.....*February 18, 2008 to January 1, 2009*



Temporary Fencing at New 2-Story Addition Area



Existing Structure Removed at New 2-Story Addition Area



Interior Demolition nearly Complete at New Art Rooms Addition



Existing Structure to be Removed at the New Art Room Addition